Detailed Hydrological and Ecological studies carried out to minimise impact on the existing natural habitat and the water environment

Parking areas extended to 43 spaces using existing compacted stone sub bases

Swindon and Cricklade Railway Proposed Route

Phase 1

Football Pitches to be drained maximising the period in which they can be used

Natural crushed / compacted all weather stone paths used to minimise impact to the park

Thorndown Drive

Landscape construction work carried out in planned phases to minimise delays in starting on the first stages of the parks development which are the car parking areas.

12m

Phase 3

Estimated Completion Mid 2011

Negotiations are continuing on the provision of community facilites in this final phase

Phase 1

Estimated Completion Mid 2010

Phase 2

Estimated Completion Mid 2011

A compacted stone footpath is planned to create a circular route around the park with new areas of woodland planted in Winter 2010

THIS MAP IS REPRODUCED FROM ORDNANCE SURVEY MATERIAL WITH THE PERMISSION OF ORDNANCE SURVEY ON BEHALF OF THE CONTROLLER OF HER MAJESTY'S STATIONARY OFFICE © CROWN COPYRIGHT. UNAUTHORISED REPODUCTION INFRINGES CROWN COPYRIGHT AND MAY LEAD TO PROSECUTION OR CIVIL PROCEEDINGS. SWINDON BOROUGH COUNCIL 100024296 2008

Revisions

Key

- 81.00-217 / PL 85.236 / FI 84.329 — Existing finished level / Proposed finished level / Proposed pipe invert Level
- 85.32 — Existing ground level
- Existing grass area to be drained and cultivated
- Proposed steel estate fencing
- Proposed timber post and rail fencing
- Proposed compacted stone surfacing
- Existing bitmac surfacing
- Proposed bitmac surfacing
- Existing stone area
- Existing hedgerows
- Proposed Prunus padus "Albertii" 14-16
- Proposed Amelanchier "Ballerina" 12-14 /65L; Proposed Prunus subhirtella "Autumnalis" 14-16 /65L
- Application boundary
- Proposed chestnut pale fencing to protect existing vegetation
- Proposed hedgerow planting - Hawthorn/Blackthorn/Hedge Maple and Spindle on 2m grid with stake + guard (with protective fence)
- Existing grass areas to be cultivated / reseeded as required
- Proposed french drains with conecting pipes

Revisions

A 24th Nov 2009

IMPORTANT: DO NOT ATTEMPT TO SCALE FROM DRAWINGS, USE PROVIDED MEASUREMENTS ONLY

Swindon Borough Council

Ceilia Carrington
Director of Environment and Regeneration
Premier House,
Swindon, SN1 1TZ.
Telephone (01793) 463000

E.J. Stanford, M.L.I
Head of Countryside and Landscape

Client:

Mouldon Hill Country Park Phase 1

Proposed Landscape Plan

Designed: Chris Anniss	Scale: 1:500	Date: 24th Nov 2009	Revision: A
Drawn: Chris Anniss	Drawing no. MH-002		
Checked: Chris Anniss			